COMPLETION REPORT

1. Name of Work : **CONSTRUCTION OF RCC DRAIN AT KAMMAGONDANAHALLI STEPHENS SCHOOL IN WARD NO.12 IN SHETTYHALLI SUB DIVISION (3RD CALL)**

2. Sanctioned Estimate No. & Dt :

3. Head of Account which is Chargeable : P-1774.

4. Work Order No. & Dt : EE/DD/150/81/13-14 Dt 27.07.2013

5. Name of Contractor : **SRI.R.SHIVARAM**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 1681/08-09 Page No. 168056 - 168059

8. Check measurement of the Asst. : M.B. No. 1681/08-09 Page No. 168038 - 7912

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : Assistant Ex: Engineer Shettihalli Sub Div

incharge of the work :

10. a) Asst. Engineer : Sri. Ravi.N.K.

b) Asst. Exe. Engineer : Sri. Ravi.N.K.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19,50,000/-	17,93,049/-	-	156951/-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi.N.K.
ASST. ENGINEER

Ravi.N.K. 28/8/13
ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. (

ಕಾರ್ಯಪಾಲಕರ ಅಭಿಯಂತರರು 28/8
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು-57.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು.